



West Campus Parking Garage Fast Facts

Project Details

- 600 stalls
- \$30 million budget
- 37' average height above grade at west facade
- 50' setback adjacent to residential properties
- 30' landscape buffer
- 222 trees retained, 62 removed, 224 new trees replanted
- Roof level and interior lighting will have zero light spill on the west side

Draft Garage Operating Hours

Access into garage restricted to 9am-4pm Monday through Thursday. No access on Fridays, Saturdays and Sundays *except for occasional special events*. Operating hours will be evaluated annually.

Project Schedule and Work Hours

Anticipated Visual Construction Milestones

Date	Activity
Beginning of June 2019	Install Site Fence
Mid-June 2019	Clear and Excavate Site
Mid-July 2019	First Concrete Pour
Mid-July 2019	Erect Tower Crane
End of August 2019	Level 1 Slab Completed
Mid-October 2019	Level 2 Slab Completed
Mid-November 2019	Level 3 Slab Completed
Mid-December 2019	Level 4 Slab Completed
Mid-January 2020	Level 5 Slab Completed
End of January 2020	Install Roof Light Poles and Begin Exterior Cladding
End of February 2020	Dismantle Tower Crane
Mid-April 2020	Begin Landscaping
Mid-July 2020	Completion

Construction Work Hours

Monday – Friday 7 a.m. to 8 p.m.

Saturdays: 9 a.m. to 6 p.m.

Project Team

Andersen Construction, SRG Architects, KPFF Engineering, Walker-Macy Landscaping, TFWB Electrical Engineering